

Date : 02/02/2026
Project No : 2025C260
Client Company : Artisan
Arrival Time : 02/02/2026 11:00
Onsite Hours : 05:00

ASEC Report ID : 89849
Name of the Project : NW (PHASE 2) Parkway Extension
Project Location : Dallas
Weather : sunny
Departure Time : 02/02/2026 16:00
ASEC Technician Name : Samara Simha Reddy Kandi

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

The contractor continued sanitary sewer installation between manholes #13 and #14 with excavation being performed using a Komatsu 490 excavator. Hard and fractured stone was encountered throughout the full depth of the trench. Our representative observed hammering of this sanitary sewer line trench between manholes #13 and #14. A total of 4 hours of hammering was required. Due to the depth of the excavation a steel trench box system was installed then the trench bottom was cleaned and leveled. The subgrade was prepared using GAB bedding that was placed and then an 8-inch ductile iron pipe (DIP) was installed in 20-foot lineal sections extending approximately 80 feet in the west and then backfilled and compacted using a sheep-foot vibrator.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Excavator digging hard rock from the trench



Trench box installed to protect workers

Date : 02/02/2026
Project No : 2025C260
Client Company : Artisan
Arrival Time : 02/02/2026 11:00
Onsite Hours : 05:00

ASEC Report ID : 89849
Name of the Project : NW (PHASE 2) Parkway Extension
Project Location : Dallas
Weather : sunny
Departure Time : 02/02/2026 16:00
ASEC Technician Name : Samara Simha Reddy Kandi



Compacting using sheep foot roller

Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.