

Date : 12/23/2025
Project No : 2025C269
Client Company : Lewis Contracting
Arrival Time : 12/23/2025 08:00
Onsite Hours : 9:30

ASEC Report ID : 88808
Name of the Project : Main St. & First Ave. - Mixed-use
Project Location : Lilburn
Weather : sunny
Departure Time : 12/23/2025 17:30
ASEC Technician Name : Samara Simha Reddy Kandi

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

The following day, work continued at the pond area where the crew compacted the remaining final lifts. After completing the pond work, the crew moved to the area between SD2P 9+16 and SD2P 9+20. A proof-roll was performed in this section; visible pumping and/or deflection were observed under the roller. Based on these observations, a test pit was recommended to identify and remove unsuitable material. Upon excavation, the soil was found to consist of a mixture of topsoil and unsuitable (non-structural) material. The contractor removed approximately 1.5 to 2.0 feet of the unsuitable soil and replaced it with suitable fill material. The replacement soil was placed in 2 to 3 controlled lifts, each approximately 6 to 8 inches thick, and compacted. After reworking, the area exhibited improved stability.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you



Date : 12/23/2025
Project No : 2025C269
Client Company : Lewis Contracting
Arrival Time : 12/23/2025 08:00
Onsite Hours : 9:30

ASEC Report ID : 88808
Name of the Project : Main St. & First Ave. - Mixed-use
Project Location : Lilburn
Weather : sunny
Departure Time : 12/23/2025 17:30
ASEC Technician Name : Samara Simha Reddy Kandi



Date : 12/23/2025
Project No : 2025C269
Client Company : Lewis Contracting
Arrival Time : 12/23/2025 08:00
Onsite Hours : 9:30

ASEC Report ID : 88808
Name of the Project : Main St. & First Ave. - Mixed-use
Project Location : Lilburn
Weather : sunny
Departure Time : 12/23/2025 17:30
ASEC Technician Name : Samara Simha Reddy Kandi



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.