

Date : 01/06/2026
Project No : 2025C269
Client Company : Lewis Contracting
Arrival Time : 01/06/2026 08:00
Onsite Hours : 08:00

ASEC Report ID : 89068
Name of the Project : Main St. & First Ave. - Mixed-use
Project Location : Lilburn
Weather : sunny
Departure Time : 01/06/2026 16:00
ASEC Technician Name : Samara Simha Reddy Kandi

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

The crew continued earthwork operations at Building 15 and the future grass lawn development area. Existing soil was cut then placed in controlled lifts of approximately 6-8 inches. Each lift was moisture-conditioned and compacted using compaction equipment.

In addition, the crew installed a reinforced precast concrete structure near Pond 1. Excavation was performed to the required depth and dimensions, and the foundation subgrade was prepared. The precast concrete section was lowered into place using an excavator, aligned, and connected to an existing pipe.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.