

Date : 01/15/2026  
Project No : 2025C269  
Client Company : Lewis Contracting  
Arrival Time : 01/15/2026 08:00  
Onsite Hours : 07:00

ASEC Report ID : 89360  
Name of the Project : Main St. & First Ave. - Mixed-use  
Project Location : Lilburn  
Weather : sunny  
Departure Time : 01/15/2026 15:00  
ASEC Technician Name : Samara Simha Reddy Kandi

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Work continued at location B1-B2, where backfilling operations were resumed around the previously installed structures. Backfill material was placed in lifts of approximately 6-8 inches, and each lift was compacted. Upon completion of backfilling to the appropriate elevation, two manhole risers were installed on top of the structure to raise it to the finished grade. The risers were aligned and sealed with concrete.

At the same time, the other crew continued work at location A3. Backfilling operations were performed around the installed structure by placing soil in lifts of approximately 6-8 inches and compacted. After reaching the required elevation, a precast concrete lid was placed on top of the structure. The joint between the structure and the lid was sealed using butyl mastic tape. The work was completed in accordance with the project specifications.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



*Kenneth Mosman*

**Kenneth Mosman**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.