

Date : 01/21/2026  
Project No : 2025C269  
Client Company : Lewis Contracting  
Arrival Time : 01/21/2026 14:00  
Onsite Hours : 02:00

ASEC Report ID : 89419  
Name of the Project : Main St. & First Ave. - Mixed-use  
Project Location : Lilburn  
Weather : Sunny  
Departure Time : 01/21/2026 16:00  
ASEC Technician Name : Clyde Smith

---

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

On the above date our representative was on site to observe the placing of fill for the pavement area north side of site by performing density tests using a Troxler Nuclear gauge model 3430, serial no. 91643. Compaction results were not completed due to awaiting proctor results. However, in our representative's opinion, compaction results were estimated between 90% and 92% with moisture contents ranging between 4% to 7% over optimum based on the material encountered and the compactive effort. Test results will be compared to our lab proctor for results. Stockpiled soils observed will require additional drying prior to recompaction to achieve compaction results of 98% at finished grade.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



**Kenneth Mosman**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.