

Date : 02/20/2026
Project No : 2025C269
Client Company : Lewis Contracting
Arrival Time : 02/20/2026 11:00
Onsite Hours : 06:00

ASEC Report ID : 90813
Name of the Project : Main St. & First Ave. - Mixed-use
Project Location : Lilburn
Weather : sunny
Departure Time : 02/20/2026 17:
ASEC Technician Name : Mahendra Mylabathula

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Crew 1 began operations along S Line, performing backfilling activities in the designated work zone. Backfill material was placed in lifts of approximately 6-8 inches. Each lift was compacted using compaction equipment. Nuclear density gauge testing was performed on each completed lift, and all test results met the specified compaction requirements. The material was found to be within acceptable moisture range, and no unstable or yielding areas were observed.

Crew 2 worked along A Line, focusing on areas adjacent to the roadway. Backfill material was placed in lifts and compacted prior to testing. Nuclear density tests were performed at multiple locations beside the road. All tested lifts achieved the required compaction.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 02/20/2026
Project No : 2025C269
Client Company : Lewis Contracting
Arrival Time : 02/20/2026 11:00
Onsite Hours : 06:00

ASEC Report ID : 90813
Name of the Project : Main St. & First Ave. - Mixed-use
Project Location : Lilburn
Weather : sunny
Departure Time : 02/20/2026 17:
ASEC Technician Name : Mahendra Mylabathula



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.