

Date : 03/18/2026  
Project No : 2025C269  
Client Company : Lewis Contracting  
Arrival Time : 03/18/2026 01:45  
Onsite Hours : 01:15

ASEC Report ID : 91369  
Name of the Project : Main St. & First Ave. - Mixed-use  
Project Location : Lilburn  
Weather : Sunny  
Departure Time : 03/18/2026 03:00  
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site to observe the contractor (Lewis Contracting) and for the observation/testing of the placement of fill/backfill. The contractor requested testing on backfill placed around the grease trap structures and sewer line. Density testing was performed and test results were provided to the contractor. In areas where the tests failed due to high moisture content, it was recommended to allow ample time for the soil to aerate before re-compaction. The contractor agreed.

The contractor is focusing on water control and aerating the soils on site by spreading a thin layer and allowing time for sun and wind to dry the materials.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



grease traps in middle of the site



grease traps by mainstreet

Date : 03/18/2026  
Project No : 2025C269  
Client Company : Lewis Contracting  
Arrival Time : 03/18/2026 01:45  
Onsite Hours : 01:15

ASEC Report ID : 91369  
Name of the Project : Main St. & First Ave. - Mixed-use  
Project Location : Lilburn  
Weather : Sunny  
Departure Time : 03/18/2026 03:00  
ASEC Technician Name : Sean Willett



grease traps in middle of the site

*Kenneth Mosman*

**Kenneth Mosman**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.