

Date : 03/18/2026
Project No : 2025C269
Client Company : Lewis Contracting
Arrival Time : 03/18/2026 02:00
Onsite Hours : 01:00

ASEC Report ID : 91402
Name of the Project : Main St. & First Ave. - Mixed-use
Project Location : Lilburn
Weather : Sunny
Departure Time : 03/18/2026 03:00
ASEC Technician Name : Sean Willett

Test Date	Test Number	Moisture Content (%)	Dry Density (pcf)	Proctor Number	Max. Dry Density (pcf)	Optimum Moisture (%)	Compaction (%)	Specified Compaction (%)	ASTM Test Method	Pass/Fail
03/18/2026	1	29.5	88.5	2026-010	98.1	22.4	90.2	95	D6938	Fail
Location : W-3 to W-4, Elv/Depth :2 to 3 feet below finished grade										
Comment : In-situ moisture contents well above optimum. Recommend scarify and aerate.										
Tested By : Sean Willett Gauge Serial No. : 77-19952										
03/18/2026	2	33.0	87.7	2026-010	98.1	22.4	89.4	95	D6938	Fail
Location : W-2 to W-3, Elv/Depth :2 to 3 feet below finished grade										
Comment : In-situ moisture contents well above optimum. Recommend scarify and aerate.										
Tested By : Sean Willett Gauge Serial No. : 77-19952										
03/18/2026	3	34.5	86.7	2026-010	98.1	22.4	88.4	95	D6938	Fail
Location : W-2 to W-3, Elv/Depth :2 to 3 feet below finished grade										
Comment : In-situ moisture contents well above optimum. Recommend scarify and aerate.										
Tested By : Sean Willett Gauge Serial No. : 77-19952										
03/18/2026	4	24.4	88.7	2025-057	92.1	25.7	96.3	95	D6938	Pass
Location : U-1 to U-2, Elv/Depth :6 feet below finished grade										
Comment :										
Tested By : Sean Willett Gauge Serial No. : 77-19952										
03/18/2026	5	29.0	90.2	2025-057	92.1	25.7	97.9	95	D6938	Pass
Location : U-1 to U-2, Elv/Depth :6 feet below finished grade										
Comment :										
Tested By : Sean Willett Gauge Serial No. : 77-19952										
03/18/2026	6	25.4	91.7	2025-057	92.1	25.7	99.6	95	D6938	Pass
Location : U-1 to U-2, Elv/Depth :6 feet below finished grade										
Comment :										
Tested By : Sean Willett Gauge Serial No. : 77-19952										
03/18/2026	7	24.7	125.3	2026-010	98.1	22.4	102.4	98	D6938	Pass
Location : S-3 to S-4, Elv/Depth :at finished grade										
Comment :										
Tested By : Sean Willett Gauge Serial No. : 77-19952										
03/18/2026	8	23.4	100.0	2026-010	98.1	22.4	101.9	98	D6938	Pass
Location : S-3 to S-4, Elv/Depth :at finished grade										
Comment :										
Tested By : Sean Willett Gauge Serial No. : 77-19952										
03/18/2026	9	25.2	97.0	2026-010	98.1	22.4	98.9	98	D6938	Pass
Location : S-3 to S-4, Elv/Depth :at finished grade										
Comment :										
Tested By : Sean Willett Gauge Serial No. : 77-19952										

Remark: Test performed in general accordance with signed referenced ASTM Method.

Date : 03/18/2026
Project No : 2025C269
Client Company : Lewis Contracting
Arrival Time : 03/18/2026 02:00
Onsite Hours : 01:00

ASEC Report ID : 91402
Name of the Project : Main St. & First Ave. - Mixed-use
Project Location : Lilburn
Weather : Sunny
Departure Time : 03/18/2026 03:00
ASEC Technician Name : Sean Willett



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.

Date : 03/18/2026
 Project No : 2025C269
 Client Company : Lewis Contracting
 Arrival Time : 03/18/2026 02:00
 Onsite Hours : 01:00

ASEC Report ID : 91402
 Name of the Project : Main St. & First Ave. - Mixed-use
 Project Location : Lilburn
 Weather : Sunny
 Departure Time : 03/18/2026 03:00
 ASEC Technician Name : Sean Willett

PROCTOR DATA SUMMARY

TEST DATE	PROCTOR ID	MAX DRY DENSITY (pcf)	OPTIMUM MOISTURE (%)	PROCTOR TYPE	SOIL DESCRIPTION
11/21/2025	2025-057	92.1	25.7	Standard	Red Brown Sandy SILT with clay
11/21/2025	2025-058	95.2	18.6	Standard	Tan Brown Sandy SILT
11/21/2025	2025-059	88.7	22.0	Standard	Light Brown Sandy SILT with clay
01/22/2026	2026-010	98.1	22.4	Standard	Brown Sandy SILT
02/11/2026	2026-016	137.4	7.0	Standard	Graded Aggregate Base