

Date : 03/19/2026
Project No : 2025C269
Client Company : Lewis Contracting
Arrival Time : 03/19/2026 13:45
Onsite Hours : 01:15

ASEC Report ID : 91382
Name of the Project : Main St. & First Ave. - Mixed-use
Project Location : Lilburn
Weather : Sunny
Departure Time : 03/19/2026 15:00
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site to observe the contractor (Lewis Contracting) and for the observation/testing of the placement of fill/backfill. ASEC performed density testing around the grease traps and placed fill across the site. The contractor allowed time for the soil to aerate (from yesterday) and recompact. Test results were provided to the contractor. There were 2 areas that had a higher-than-normal optimum moisture content. The contractor stated they would allow time to aerate and recompact this area. Additional testing will be performed on either the following workday or the following Monday.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



site picture



grease traps

Date : 03/19/2026
Project No : 2025C269
Client Company : Lewis Contracting
Arrival Time : 03/19/2026 13:45
Onsite Hours : 01:15

ASEC Report ID : 91382
Name of the Project : Main St. & First Ave. - Mixed-use
Project Location : Lilburn
Weather : Sunny
Departure Time : 03/19/2026 15:00
ASEC Technician Name : Sean Willett



grease traps

Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.