

Date : 04/15/2026  
Project No : 2025C269  
Client Company : Lewis Contracting  
Arrival Time : 04/15/2026 13:00  
Onsite Hours : 01:00

ASEC Report ID : 92953  
Name of the Project : Main St. & First Ave. - Mixed-use  
Project Location : Lilburn  
Weather : Sunny  
Departure Time : 04/15/2026 14:00  
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site to observe the contractor (Lewis Contracting) for the observation/testing of the placement of fill/backfill. A proof-roll was performed on the roadways and parking lot areas of the site. The proof-roll was performed using a loaded tandem axled truck. One section of the heavy-duty entrance was unable to be rolled at this time due to a manhole blocking the roadway. Once GAB is placed up to this manhole, the trucks will be able to roll over top of it without risking damage to the structure. The remainder will be proof-rolled either later this week or beginning next week. There were two areas that showed pumping during the proof-roll, and these spots were marked with paint and recommended to excavate approximately 1 foot deep and replace with base course stone. The contractor is continuing to pour curbs around the site. ASEC will return to visually inspect the remediation for the roadways before GAB is placed.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 04/15/2026  
Project No : 2025C269  
Client Company : Lewis Contracting  
Arrival Time : 04/15/2026 13:00  
Onsite Hours : 01:00

ASEC Report ID : 92953  
Name of the Project : Main St. & First Ave. - Mixed-use  
Project Location : Lilburn  
Weather : Sunny  
Departure Time : 04/15/2026 14:00  
ASEC Technician Name : Sean Willett



bad spot in proof roll



*Kenneth Mosman*

**Kenneth Mosman**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.