

Date : 04/16/2026
Project No : 2025C269
Client Company : Lewis Contracting
Arrival Time : 04/16/2026 14:00
Onsite Hours : 01:00

ASEC Report ID : 92975
Name of the Project : Main St. & First Ave. - Mixed-use
Project Location : Lilburn
Weather : Sunny
Departure Time : 04/16/2026 15:00
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site as requested by the contractor (Lewis Contracting) for the observation/testing of the placement of fill/backfill. The contractor excavated the remediation areas in the roadway and replaced with large surge stone. The contractor is starting to spread GAB across the previously proof-rolled areas that had passed. A visual inspection was performed on the remediation areas and ASEC was requested to evaluate the (light duty entrance, and the middle of the two heavy duty entrances). Once the contractor has placed GAB over the areas that have passed proof-rolling, they will inform ASEC when they are ready to proof-roll the remaining areas before placing the rest of the GAB. The contractors are still actively pouring curbs.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.