

Date : 01/07/2026
Project No : 2025C280
Client Company : WSP
Arrival Time : 01/07/2026 9:30
Onsite Hours : 02:00

ASEC Report ID : 88978
Name of the Project : Lee Road
Project Location : Douglasville
Weather : Overcast
Departure Time : 01/07/2026 11:30
ASEC Technician Name : Catherine Lanier

Location(S): Curb adjacent to roadway embankment, and easement from roadway to Cube Smart storage facility

Testing: 1 Set of concrete specimens (5 per set) were cast during the cast-in-place concrete pour at the above referenced location, in accordance with ASTM C31. The specimen will remain on site for the initial 24-48 hrs curing.

Compliance: Field placement of concrete appeared to be in general accordance with the project specifications (i.e., slump, temperature, etc) (refer to remarks below)
 Deviations and/or noncompliances were noted during the field placement (refer to remarks below)

Specimen Pick Up: 1 Sets of concrete specimens/ 5 specimen per set were picked up & transported to AS Engineering and Consulting LLC (ASEC) for curing and testing in accordance with ASTM C39, C670/1231

Field Curing: Specimen were stored for the initial 24 hours
 Near the poured structure
 In an insulated curing box
 Other

Remarks: The Ambient Temperature was 62°F, and the relative humidity was 90%. Specimens were initially cured in an insulated curing box adjacent to the concrete pour. GDOT Type B Specification, required 2200psi compressive strength at 28 days.

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.

Date : 01/07/2026
 Project No : 2025C280
 Client Company : WSP
 Arrival Time : 01/07/2026 9:30
 Onsite Hours : 02:00

ASEC Report ID : 88978
 Name of the Project : Lee Road
 Project Location : Douglasville
 Weather : Overcast
 Departure Time : 01/07/2026 11:30
 ASEC Technician Name : Catherine Lanier


PLACEMENT INFORMATION - Cylinder

Set Number: 2026-003	Laboratory Number: 2026-003
Date Sampled: 01/07/2026	Time Sampled: 10:40
Sampled By: Catherine Lanier	Concrete Supplier: Thomas
Contractor: C&G Concrete Construction	Mix ID: 190075
Truck Number: 1509	Quantity of Load: 9
Time Batched: 09:37	Specified Strength: 2200
Location of Placement: Curb adjacent to roadway embankment, and easement from roadway to Cube Smart storage facility	Concrete Temp (°f): 65
Number of Samples Cast: 5	Air Content (%): 2.7
Ambient Temp (°f): 62	Unit Weight (pcf): 145.5
Slump (in.): 2	Water Added (gal.): N/A

Specimen Number	Scheduled Test Date	Date Tested	Age (Days)	Dia (in.)	Area (sq in.)	Max Load (lbf)	Strength (psi)	% Design Strength	Fracture Type
A	01/14/2026	01/14/2026	7	3.99	12.48	46200	3700	168.2	Type 5
B	02/04/2026	02/04/2026	28	3.98	12.41	62212	5010	227.7	Type 6
C	02/04/2026	02/04/2026	28	3.98	12.41	60180	4850	220.5	Type 6
D	02/04/2026	02/04/2026	28	3.98	12.41	63122	5090	231.4	Type 2
E	03/04/2026	03/04/2026	56	3.96	12.35	74364	6020	273.6	Type 2

UNLESS OTHERWISE SPECIFIED, TESTS WERE PERFORMED IN ACCORDANCE WITH ASTM METHODS C31, C39, C138, C143, C173, C1064.

(1) Cone (2) Cone-split (3) Vertical (4) Shear (5) Edge Fracture (6) Pointed



Catherine Lanier
 1
 Lab Manager



Kenneth Mosman