

Date : 01/09/2026  
Project No : 2025C281  
Client Company : SR Homes  
Arrival Time : 01/09/2026 07:00  
Onsite Hours : 02:00

ASEC Report ID : 89112  
Name of the Project : Owen Mills - Owens Store Rd  
Project Location : Canton  
Weather : Overcast  
Departure Time : 01/09/2026 09:00  
ASEC Technician Name : Sean Willett

---

## FIELD OBSERVATIONS

On the above date, an AS Engineering and Consulting, LLC (ASEC) representative visited the site at the contractor's request to **observe earthwork operations and perform quality control testing** in accordance with the project drawings, specifications, and approved materials submittals.

The contractor was completing the **final approximately 2 feet of fill placement** along the **dam embankment located at the rear of the site**. Fill was placed in **approximately 12-inch lifts** and compacted using a **sheepsfoot roller**.

Field **in-place density testing** was conducted along the dam embankment. Fill performance was further evaluated by **observing loaded off-road haul trucks traversing the lift**, which served as proofrolling. **No pumping, cracking, or instability** was observed during these activities.

Following completion of the fill placement, the contractor proceeded with **topsoil placement in designated green space areas** and implemented **rain preparation measures** in anticipation of forecasted precipitation later in the day.



dam



cut

Date : 01/09/2026  
Project No : 2025C281  
Client Company : SR Homes  
Arrival Time : 01/09/2026 07:00  
Onsite Hours : 02:00

ASEC Report ID : 89112  
Name of the Project : Owen Mills - Owens Store Rd  
Project Location : Canton  
Weather : Overcast  
Departure Time : 01/09/2026 09:00  
ASEC Technician Name : Sean Willett



cut



**Ramchandra R. Mogulla**  
**GA P.E. 036021**  
**Senior Engineer**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.