

Date : 02/17/2026
Project No : 2025C281
Client Company : SR Homes
Arrival Time : 02/17/2026 10:00
Onsite Hours : 08:00

ASEC Report ID : 90758
Name of the Project : Owen Mills - Owens Store Rd
Project Location : Canton
Weather : sunny
Departure Time : 02/17/2026 18:00
ASEC Technician Name : Mahendra Mylabathula

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Today's activities consisted of ongoing embankment construction within the designated street area. The contractor continued placing structural fill and compacting in lifts. At the time of inspection, the fill depth had reached approximately 6 feet. An additional 11 feet of fill will be required to achieve final subgrade elevation. Material is being placed in approximately 16-inch loose lifts prior to compaction.

Compaction testing was performed using a nuclear density gauge at multiple locations within the active work zone. All compaction testing performed in this area met the specified compaction requirements in accordance. Moisture contents were within acceptable range and no soft or yielding areas were observed at the time of testing.

Continued testing will be performed as additional lifts are placed.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 02/17/2026
Project No : 2025C281
Client Company : SR Homes
Arrival Time : 02/17/2026 10:00
Onsite Hours : 08:00

ASEC Report ID : 90758
Name of the Project : Owen Mills - Owens Store Rd
Project Location : Canton
Weather : sunny
Departure Time : 02/17/2026 18:00
ASEC Technician Name : Mahendra Mylabathula



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.