

Date : 02/19/2026
Project No : 2025C281
Client Company : SR Homes
Arrival Time : 02/19/2026 8:00
Onsite Hours : 04:00

ASEC Report ID : 90775
Name of the Project : Owen Mills - Owens Store Rd
Project Location : Canton
Weather : sunny
Departure Time : 02/19/2026 12:00
ASEC Technician Name : Mahendra Mylabathula

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

On this day, no fill operations were performed due to safety concerns observed on site. Earthwork activities were temporarily suspended to address the identified issues and ensure compliance with site safety requirements. The contractor was notified, and corrective measures are to be implemented prior to resuming fill placement activities.

It was observed that an open excavated area remains within the work zone. For safety and stabilization purposes, this area should be backfilled prior to continuing structural fill operations. The contractor was recommended to properly fill and compact the excavation to eliminate potential hazards and prevent water accumulation, especially with anticipated rainfall.

Continued inspection and testing will be conducted upon resumption of fill activities.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 02/19/2026
Project No : 2025C281
Client Company : SR Homes
Arrival Time : 02/19/2026 8:00
Onsite Hours : 04:00

ASEC Report ID : 90775
Name of the Project : Owen Mills - Owens Store Rd
Project Location : Canton
Weather : sunny
Departure Time : 02/19/2026 12:00
ASEC Technician Name : Mahendra Mylabathula



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.