

Date : 04/22/2026
Project No : 2026C100
Client Company : Artisan
Arrival Time : 04/22/2026 07:30
Onsite Hours : 03:00

ASEC Report ID : 93417
Name of the Project : Naturewalk PHASE 3 (PH 2 Extension)
Lots
Project Location : Dallas
Weather : Sunny
Departure Time : 04/22/2026 10:30
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site to observe the contractor and for the observation/testing of the placement of fill/backfill. The contractor installed sewer line b12 to b13 to b16. Backfill was placed in approximately 12-to-24-inch lifts and compacted using a sheep-foot roller. ASEC recommended to reduce the size of the lifts to aid the compaction process. Density testing was performed and test results were provided to the contractor. ASEC recommended to have a water truck available on site, as the soil appears to be very dry.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.