

Date : 03/27/2026
Project No : 2026C101
Client Company : Artisan
Arrival Time : 03/27/2026 14:00
Onsite Hours : 03:30

ASEC Report ID : 92050
Name of the Project : Seven Hills PHASE 13, UNIT 4 Lots
Project Location : Dallas
Weather : sunny
Departure Time : 03/27/2026 17:30
ASEC Technician Name : Samara Simha Reddy Kandi

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Density tests were performed for Lots #41 and 42 using a nuclear gauge to verify compaction. Density test results showed that this area had not been compacted to job specifications. Our representative recommended that this area be reworked, recompacted and retested at the earliest convenience

Other crew working between Manholes G1 and G4, backfilling was carried out using soil placed in lifts, and each lift was compacted using a double drum roller, jumping jack compactor and sheep foot roller.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you



Date : 03/27/2026
Project No : 2026C101
Client Company : Artisan
Arrival Time : 03/27/2026 14:00
Onsite Hours : 03:30

ASEC Report ID : 92050
Name of the Project : Seven Hills PHASE 13, UNIT 4 Lots
Project Location : Dallas
Weather : sunny
Departure Time : 03/27/2026 17:30
ASEC Technician Name : Samara Simha Reddy Kandi



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.