


Date : 04/01/2026
Project No : 2026C101
Client Company : Artisan
Arrival Time : 04/01/2026 13:00
Onsite Hours : 05:00

ASEC Report ID : 92301
Name of the Project : Seven Hills PHASE 13, UNIT 4 Lots
Project Location : Dallas
Weather : sunny
Departure Time : 04/01/2026 18:00
ASEC Technician Name : Samara Simha Reddy Kandi

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

The crew continued working on Lots #42 and 41, removing the top 4-6 inches of material using a crawler bulldozer. The material was then compacted with a sheep-foot roller. Nuclear gauge tests were performed, and a few locations initially failed to meet the required compaction. Additional compaction was recommended using an articulated loaded dump truck and sheep-foot roller. After reworking, subsequent testing confirmed that the material met the required compaction specifications.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 04/01/2026
Project No : 2026C101
Client Company : Artisan
Arrival Time : 04/01/2026 13:00
Onsite Hours : 05:00

ASEC Report ID : 92301
Name of the Project : Seven Hills PHASE 13, UNIT 4 Lots
Project Location : Dallas
Weather : sunny
Departure Time : 04/01/2026 18:00
ASEC Technician Name : Samara Simha Reddy Kandi



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.