

Date : 04/02/2026
 Project No : 2026C101
 Client Company : Artisan
 Arrival Time : 04/02/2026 14:00
 Onsite Hours : 04:00

ASEC Report ID : 92231
 Name of the Project : Seven Hills PHASE 13, UNIT 4 Lots
 Project Location : Dallas
 Weather : sunny
 Departure Time : 04/02/2026 18:00
 ASEC Technician Name : Samara Simha Reddy Kandi

Test Date	Test Number	Moisture Content (%)	Dry Density (pcf)	Proctor Number	Max. Dry Density (pcf)	Optimum Moisture (%)	Compaction (%)	Specified Compaction (%)	ASTM Test Method	Pass/Fail
04/02/2026	1	14	99.6	2025-033 SP	104.0	16.2	95.8	95	D6938	Pass
Location : Lot #41, Elv/Depth :4 feet below finished grade										
Comment :										
Tested By : Samara Simha Reddy Kandi Gauge Serial No. : 91487										
04/02/2026	2	13.7	93.3	2025-033 SP	104.0	16.2	89.7	95	D6938	Fail
Location : Lot #41, Elv/Depth :4 feet below finished grade										
Comment :										
Tested By : Samara Simha Reddy Kandi Gauge Serial No. : 91487										
04/02/2026	3	15.4	104.3	2025-033 SP	104.0	16.2	100.3	95	D6938	Pass
Location : Lot #41, Elv/Depth :4 feet below finished grade										
Comment : Re-compacted with loaded truck and sheep-foot roller										
Tested By : Samara Simha Reddy Kandi Gauge Serial No. : 91487										
04/02/2026	4	12.6	95.6	2025-033 SP	104.0	16.2	91.9	95	D6938	Fail
Location : Lot #42, Elv/Depth :4 feet below finished grade										
Comment :										
Tested By : Samara Simha Reddy Kandi Gauge Serial No. : 91487										
04/02/2026	5	12.7	107.1	2025-033 SP	104.0	16.2	103.0	95	D6938	Pass
Location : Lot #42, Elv/Depth :4 feet below finished grade										
Comment : Re-compacted with loaded truck and sheep-foot roller										
Tested By : Samara Simha Reddy Kandi Gauge Serial No. : 91487										

Remark: Test performed in general accordance with signed referenced ASTM Method.



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.

Date : 04/02/2026
 Project No : 2026C101
 Client Company : Artisan
 Arrival Time : 04/02/2026 14:00
 Onsite Hours : 04:00

ASEC Report ID : 92231
 Name of the Project : Seven Hills PHASE 13, UNIT 4 Lots
 Project Location : Dallas
 Weather : sunny
 Departure Time : 04/02/2026 18:00
 ASEC Technician Name : Samara Simha Reddy Kandi

PROCTOR DATA SUMMARY

TEST DATE	PROCTOR ID	MAX DRY DENSITY (pcf)	OPTIMUM MOISTURE (%)	PROCTOR TYPE	SOIL DESCRIPTION
07/28/2025	2025-031 SP	101.0	20.7	Standard	Tan, brown micaceous sandy SILT
07/28/2025	2025-032 SP	94.9	25.0	Standard	Red micaceous sandy CLAY
08/01/2025	2025-033 SP	104.0	16.2	Standard	Tan, brown micaceous sandy SILT
08/14/2025	2025-035 SP	107.8	13.0	Standard	Red sandy SILT
08/14/2025	2025-036 SP	107.0	18.5	Standard	Red micaceous sandy SILT
01/30/2026	Field proctor #6	98.0	17.2	Standard	Multi-colored sandy silt