

Date : 04/08/2026  
Project No : 2026C101  
Client Company : Artisan  
Arrival Time : 04/08/2026 14:00  
Onsite Hours : 03:30

ASEC Report ID : 92610  
Name of the Project : Seven Hills PHASE 13, UNIT 4 Lots  
Project Location : Dallas  
Weather : sunny  
Departure Time : 04/08/2026 17:30  
ASEC Technician Name : Samara Simha Reddy Kandi

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Crew continued work on Lots #41 and 42. Fill material was placed in lifts of 6 to 8 inches, spread using a crawler bulldozer, and compacted with a sheep-foot roller. Density tests were performed, and the results met the required project compaction requirements.

At the manhole area, a couple of lifts were placed and compacted using a double drum roller. However, the material appeared loosely compacted and requires additional compaction to meet the specified requirements.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



*Kenneth Mosman*

**Kenneth Mosman**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.