

Date : 04/09/2026
Project No : 2026C101
Client Company : Artisan
Arrival Time : 04/09/2026 07:30
Onsite Hours : 10:00

ASEC Report ID : 92691
Name of the Project : Seven Hills PHASE 13, UNIT 4 Lots
Project Location : Dallas
Weather : Sunny
Departure Time : 04/09/2026 17:30
ASEC Technician Name : Clyde Smith

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

On the above date our representative was on site to observe the pipe contractor backfilling 36" RCP storm line between OCS E1 and headwall E0 using recommended soil materials compacted in suitable lift thicknesses. The compacted efforts were observed by probing using a rounded end steel rod which appeared acceptable for 95% compaction. The grading contractor continued placing fill for building Lots #41 and 42 and was reminded that placement lift thicknesses should not exceed 12 inches and last two feet of fill tested for 98% compaction. The contractor was on site also setting up for directional bored drilling.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Backfilling, compacting and observation by probing using a rounded end steel rod



Probing suitable for compaction requirements

Date : 04/09/2026
Project No : 2026C101
Client Company : Artisan
Arrival Time : 04/09/2026 07:30
Onsite Hours : 10:00

ASEC Report ID : 92691
Name of the Project : Seven Hills PHASE 13, UNIT 4 Lots
Project Location : Dallas
Weather : Sunny
Departure Time : 04/09/2026 17:30
ASEC Technician Name : Clyde Smith



Compacting using vibratory sheet foot roller



Compacting using walk behind vibratory sheet foot roller



compacting using hand tamp




Date : 04/09/2026
Project No : 2026C101
Client Company : Artisan
Arrival Time : 04/09/2026 07:30
Onsite Hours : 10:00

ASEC Report ID : 92691
Name of the Project : Seven Hills PHASE 13, UNIT 4 Lots
Project Location : Dallas
Weather : Sunny
Departure Time : 04/09/2026 17:30
ASEC Technician Name : Clyde Smith



This area was re compacted and reobserved



Probing using rounded end steel rod

Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.