

Date : 04/21/2026
Project No : 2026C101
Client Company : Artisan
Arrival Time : 04/21/2026 09:30
Onsite Hours : 03:00

ASEC Report ID : 93226
Name of the Project : Seven Hills PHASE 13, UNIT 4 Lots
Project Location : Dallas
Weather : Sunny
Departure Time : 04/21/2026 12:30
ASEC Technician Name : Clyde Smith

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

On the above date our representative was on site to perform compaction retests for the sanitary sewer backfill trench between manholes #Z15 and Z16. The contractor removed the top three feet of in-place fill and recompacted at that elevation using two vibratory sheep-foot rollers. The writer performed density tests using a Troxler Nuclear gauge model 3430, serial no. 91643. The compaction results were in compliance with project specifications and the writer continued to observe the remaining backfill.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Compacting in place fill using two sheet foot rollers.



Performing density tests using Nuclear Gauge

Date : 04/21/2026
Project No : 2026C101
Client Company : Artisan
Arrival Time : 04/21/2026 09:30
Onsite Hours : 03:00

ASEC Report ID : 93226
Name of the Project : Seven Hills PHASE 13, UNIT 4 Lots
Project Location : Dallas
Weather : Sunny
Departure Time : 04/21/2026 12:30
ASEC Technician Name : Clyde Smith



Compacting efforts

Date : 04/21/2026
Project No : 2026C101
Client Company : Artisan
Arrival Time : 04/21/2026 09:30
Onsite Hours : 03:00

ASEC Report ID : 93226
Name of the Project : Seven Hills PHASE 13, UNIT 4 Lots
Project Location : Dallas
Weather : Sunny
Departure Time : 04/21/2026 12:30
ASEC Technician Name : Clyde Smith



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.