

Date : 04/22/2026
Project No : 2026C101
Client Company : Artisan
Arrival Time : 04/22/2026 12:00
Onsite Hours : 02:00

ASEC Report ID : 93425
Name of the Project : Seven Hills PHASE 13, UNIT 4 Lots
Project Location : Dallas
Weather : Sunny
Departure Time : 04/22/2026 14:00
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site to observe the contractor and for the observation/testing of the placement of fill/backfill. The grading crew is placing the last 2 feet of soil across the front lots by the entrance of the site. Density testing will be performed on the final grade.

The pipe crew is horizontal boring under the main roadway and installing storm line D-11 to D-12 to D-13. Soil lifts were placed approximately 12 inches in thickness and compacted using a vibrating sheep-foot roller. Density testing was performed, and test results were provided to the contractor.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.