

Date : 04/22/2026  
Project No : 2026C101  
Client Company : Artisan  
Arrival Time : 04/22/2026 10:00  
Onsite Hours : 03:00

ASEC Report ID : 93536  
Name of the Project : Seven Hills PHASE 13, UNIT 4 Lots  
Project Location : Dallas  
Weather : Sunny  
Departure Time : 04/22/2026 13:00  
ASEC Technician Name : Sean Willett

Test Date	Test Number	Moisture Content (%)	Dry Density (pcf)	Proctor Number	Max. Dry Density (pcf)	Optimum Moisture (%)	Compaction (%)	Specified Compaction (%)	ASTM Test Method	Pass/Fail
04/22/2026	1	18.8	93.4	Field proctor #6	98.0	17.2	95.3	95	D6938	Pass
Location : D-11 to D-12 to D-13, Elv/Depth :3 to 4 feet over pipe										
Comment :										
Tested By : Sean Willett Gauge Serial No. : 77-19952										
04/22/2026	2	15.1	90.1	Field proctor #6	98.0	17.2	91.9	95	D6938	Fail
Location : D-11 to D-12 to D-13, Elv/Depth :3 to 4 feet over pipe										
Comment :										
Tested By : Sean Willett Gauge Serial No. : 77-19952										
04/22/2026	3	13.0	99.4	Field proctor #6	98.0	17.2	101.4	95	D6938	Pass
Location : D-11 to D-12 to D-13, Elv/Depth :3 to 4 feet over pipe										
Comment :										
Tested By : Sean Willett Gauge Serial No. : 77-19952										
04/22/2026	4	13.9	97.5	Field proctor #6	98.0	17.2	99.5	95	D6938	Pass
Location : D-11 to D-12 to D-13, Elv/Depth :3 to 4 feet over pipe										
Comment :										
Tested By : Sean Willett Gauge Serial No. : 77-19952										
04/22/2026	5	17.8	93.7	Field proctor #6	98.0	17.2	95.6	95	D6938	Pass
Location : D-11 to D-12 to D-13, Elv/Depth :3 to 4 feet over pipe										
Comment :										
Tested By : Sean Willett Gauge Serial No. : 77-19952										
04/22/2026	6	15.0	95.9	Field proctor #6	98.0	17.2	97.9	95	D6938	Pass
Location : D-11 to D-12 to D-13, Elv/Depth :3 to 4 feet over pipe										
Comment :										
Tested By : Sean Willett Gauge Serial No. : 77-19952										

**Remark:** Test performed in general accordance with signed referenced ASTM Method.



**Kenneth Mosman**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.

Date : 04/22/2026  
 Project No : 2026C101  
 Client Company : Artisan  
 Arrival Time : 04/22/2026 10:00  
 Onsite Hours : 03:00

ASEC Report ID : 93536  
 Name of the Project : Seven Hills PHASE 13, UNIT 4 Lots  
 Project Location : Dallas  
 Weather : Sunny  
 Departure Time : 04/22/2026 13:00  
 ASEC Technician Name : Sean Willett

**PROCTOR DATA SUMMARY**

TEST DATE	PROCTOR ID	MAX DRY DENSITY (pcf)	OPTIMUM MOISTURE (%)	PROCTOR TYPE	SOIL DESCRIPTION
07/28/2025	2025-031 SP	101.0	20.7	Standard	Tan, brown micaceous sandy SILT
07/28/2025	2025-032 SP	94.9	25.0	Standard	Red micaceous sandy CLAY
08/01/2025	2025-033 SP	104.0	16.2	Standard	Tan, brown micaceous sandy SILT
08/14/2025	2025-035 SP	107.8	13.0	Standard	Red sandy SILT
08/14/2025	2025-036 SP	107.0	18.5	Standard	Red micaceous sandy SILT
01/30/2026	Field proctor #6	98.0	17.2	Standard	Multi-colored sandy silt