

Date : 01/29/2026
Project No : 2026C103
Client Company : Artisan
Arrival Time : 01/29/2026 09:00
Onsite Hours : 08:00

ASEC Report ID : 89661
Name of the Project : NW PH 2, UNIT 4
Project Location : Dallas
Weather : cloudy
Departure Time : 01/29/2026 17:00
ASEC Technician Name : Clyde Smith

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

On the above date our representative was on site to observe the grading contractor continue to place fill for building Lots #37, 36 and 35. The fill was placed in compacted lifts and density tests were performed using a Troxler Nuclear gauge model 3430, serial no. 91643. Compaction results were in compliance with job specifications.

The pipe contractor continued installing 8" PVC sanitary sewer line to manhole structure #13 and also continued from structure #13 installing 8" DIP sanitary sewer line. The contractor installed 162' of 8" PVC sewer pipe between structures # 13 and #12. Also installed 40' of 8" DIP between structures # 13 and #14. The contractor was able to dig weathered rock on today without using hammer.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Sanitary sewer manhole #13 bedded on #57 stone.



Sanitary sewer trench

Date : 01/29/2026
Project No : 2026C103
Client Company : Artisan
Arrival Time : 01/29/2026 09:00
Onsite Hours : 08:00

ASEC Report ID : 89661
Name of the Project : NW PH 2, UNIT 4
Project Location : Dallas
Weather : cloudy
Departure Time : 01/29/2026 17:00
ASEC Technician Name : Clyde Smith



Excavating sanitary sewer trench



Fill placement at Lots # 37,36,and 35



Density tests performed at lots 37,36 and 35

Date : 01/29/2026
Project No : 2026C103
Client Company : Artisan
Arrival Time : 01/29/2026 09:00
Onsite Hours : 08:00

ASEC Report ID : 89661
Name of the Project : NW PH 2, UNIT 4
Project Location : Dallas
Weather : cloudy
Departure Time : 01/29/2026 17:00
ASEC Technician Name : Clyde Smith



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.