

Date : 02/03/2026  
Project No : 2026C103  
Client Company : Artisan  
Arrival Time : 02/03/2026 08:00  
Onsite Hours : 9:30

ASEC Report ID : 89949  
Name of the Project : NW PH 2, UNIT 4  
Project Location : Dallas  
Weather : cloudy  
Departure Time : 02/03/2026 17:30  
ASEC Technician Name : Clyde Smith

Test Date	Test Number	Moisture Content (%)	Dry Density (pcf)	Proctor Number	Max. Dry Density (pcf)	Optimum Moisture (%)	Compaction (%)	Specified Compaction (%)	ASTM Test Method	Pass/Fail
02/03/2026	1	15.2	102.7	2025-036 SP	107.0	18.5	96.0	95	D6938	Pass
Location : Building Lots #38 thru 36, Elv/Depth :4 feet below finished grade										
Comment :										
Tested By : Clyde Smith Gauge Serial No. : 91643										
02/03/2026	2	16.2	102.6	2025-036 SP	107.0	18.5	95.9	95	D6938	Pass
Location : Building Lots #38 thru 36, Elv/Depth :4 feet below finished grade										
Comment :										
Tested By : Clyde Smith Gauge Serial No. : 91643										
02/03/2026	3	16.9	103.0	2025-036 SP	107.0	18.5	96.3	95	D6938	Pass
Location : Building Lots #38 thru 36, Elv/Depth :4 feet below finished grade										
Comment :										
Tested By : Clyde Smith Gauge Serial No. : 91643										
02/03/2026	4	17.1	105.4	2025-036 SP	107.0	18.5	98.5	98	D6938	Pass
Location : Building Lots #38 thru 36, Elv/Depth :2 feet below finished grade										
Comment :										
Tested By : Clyde Smith Gauge Serial No. : 91643										
02/03/2026	5	15.9	106.4	2025-036 SP	107.0	18.5	99.4	98	D6938	Pass
Location : Building Lots #38 thru 36, Elv/Depth :2 feet below finished grade										
Comment :										
Tested By : Clyde Smith Gauge Serial No. : 91643										
02/03/2026	6	17.2	107.1	2025-036 SP	107.0	18.5	100.1		D6938	Pass
Location : Building Lots #38 thru 36, Elv/Depth :2 feet below finished grade										
Comment :										
Tested By : Clyde Smith Gauge Serial No. : 91643										
02/03/2026	7	13.7	102.6	2025-033 SP	104.0	16.2	98.7	95	D6938	Pass
Location : Building Lots #32 thru 34 , Elv/Depth :3 feet below finished grade										
Comment :										
Tested By : Clyde Smith Gauge Serial No. : 91643										
02/03/2026	8	14.2	102.7	2025-033 SP	104.0	16.2	98.8	98	D6938	Pass
Location : Building Lots #32 thru 34, Elv/Depth :2 feet below finished grade										
Comment :										
Tested By : Clyde Smith Gauge Serial No. : 91643										
02/03/2026	9	14.6	102.7	2025-033 SP	104.0	16.2	98.8		D6938	Pass
Location : Building Lots #32 thru 34, Elv/Depth :2 feet below finished grade										

Date : 02/03/2026  
 Project No : 2026C103  
 Client Company : Artisan  
 Arrival Time : 02/03/2026 08:00  
 Onsite Hours : 9:30

ASEC Report ID : 89949  
 Name of the Project : NW PH 2, UNIT 4  
 Project Location : Dallas  
 Weather : cloudy  
 Departure Time : 02/03/2026 17:30  
 ASEC Technician Name : Clyde Smith

Test Date	Test Number	Moisture Content (%)	Dry Density (pcf)	Proctor Number	Max. Dry Density (pcf)	Optimum Moisture (%)	Compaction (%)	Specified Compaction (%)	ASTM Test Method	Pass/Fail
Comment :										
Tested By : Clyde Smith				Gauge Serial No. : 91643						
02/03/2026	10	16.6	97.7	Field proctor #6	98.0	17.2	99.7	95	D6938	Pass
Location : Building Lot #56, Elv/Depth : 866										
Comment :										
Tested By : Clyde Smith				Gauge Serial No. : 91643						
02/03/2026	11	15.1	99.0	Field proctor #6	98.0	17.2	101.0	95	D6938	Pass
Location : Building Lot #56, Elv/Depth :867										
Comment :										
Tested By : Clyde Smith				Gauge Serial No. : 91643						

**Remark:** Test performed in general accordance with signed referenced ASTM Method.



**Kenneth Mosman**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.

Date : 02/03/2026  
 Project No : 2026C103  
 Client Company : Artisan  
 Arrival Time : 02/03/2026 08:00  
 Onsite Hours : 9:30

ASEC Report ID : 89949  
 Name of the Project : NW PH 2, UNIT 4  
 Project Location : Dallas  
 Weather : cloudy  
 Departure Time : 02/03/2026 17:30  
 ASEC Technician Name : Clyde Smith

**PROCTOR DATA SUMMARY**

TEST DATE	PROCTOR ID	MAX DRY DENSITY (pcf)	OPTIMUM MOISTURE (%)	PROCTOR TYPE	SOIL DESCRIPTION
07/28/2025	2025-031SP	101.0	20.7	Standard	Tan, brown micaceous sandy SILT
07/28/2025	2025-032 SP	94.9	25.0	Standard	Red micaceous sandy CLAY
08/01/2025	2025-033 SP	104.0	16.2	Standard	Tan, brown micaceous sandy SILT
08/14/2025	2025-035 SP	107.8	13.0	Standard	Red sandy SILT
08/14/2025	2025-036 SP	107.0	18.5	Standard	Red micaceous sandy SILT
01/30/2026	Field proctor #6	98.0	17.2	Standard	Multi-colored sandy SILT