

Date : 02/11/2026
 Project No : 2026C103
 Client Company : Artisan
 Arrival Time : 02/11/2026 08:00
 Onsite Hours : 07:00

ASEC Report ID : 90282
 Name of the Project : NW PH 2, UNIT 4
 Project Location : Dallas
 Weather : cloudy light rain
 Departure Time : 02/11/2026 15:00
 ASEC Technician Name : Clyde Smith

Test Date	Test Number	Moisture Content (%)	Dry Density (pcf)	Proctor Number	Max. Dry Density (pcf)	Optimum Moisture (%)	Compaction (%)	Specified Compaction (%)	ASTM Test Method	Pass/Fail
02/11/2026	1	15.9	96.9	Field proctor #6	98.0	17.2	98.9	95	D6938	Pass
Location : Building Lots #63 thru 65, Elv/Depth :13 to 18 feet below finished grade										
Comment :										
Tested By : Clyde Smith Gauge Serial No. : 91643										
02/11/2026	2	16.9	97.4	Field proctor #6	98.0	17.2	99.4	95	D6938	Pass
Location : Building Lots #63 thru 65, Elv/Depth :13 to 18 feet below finished grade										
Comment :										
Tested By : Clyde Smith Gauge Serial No. : 91643										
02/11/2026	3	16.0	95.9	Field proctor #6	98.0	17.2	97.9	95	D6938	Pass
Location : Building Lots #63 thru 65, Elv/Depth :10 to 18 feet below finished grade										
Comment :										
Tested By : Clyde Smith Gauge Serial No. : 91643										
02/11/2026	4	17.1	95.9	Field proctor #6	98.0	17.2	97.9	95	D6938	Pass
Location : Building Lots #63 thru 65, Elv/Depth :10 to 18 feet below finished grade										
Comment :										
Tested By : Clyde Smith Gauge Serial No. : 91643										

Remark: Test performed in general accordance with signed referenced ASTM Method.



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.

Date : 02/11/2026
 Project No : 2026C103
 Client Company : Artisan
 Arrival Time : 02/11/2026 08:00
 Onsite Hours : 07:00

ASEC Report ID : 90282
 Name of the Project : NW PH 2, UNIT 4
 Project Location : Dallas
 Weather : cloudy light rain
 Departure Time : 02/11/2026 15:00
 ASEC Technician Name : Clyde Smith

PROCTOR DATA SUMMARY

TEST DATE	PROCTOR ID	MAX DRY DENSITY (pcf)	OPTIMUM MOISTURE (%)	PROCTOR TYPE	SOIL DESCRIPTION
07/28/2025	2025-031SP	101.0	20.7	Standard	Tan, brown micaceous sandy SILT
07/28/2025	2025-032 SP	94.9	25.0	Standard	Red micaceous sandy CLAY
08/01/2025	2025-033 SP	104.0	16.2	Standard	Tan, brown micaceous sandy SILT
08/14/2025	2025-035 SP	107.8	13.0	Standard	Red sandy SILT
08/14/2025	2025-036 SP	107.0	18.5	Standard	Red micaceous sandy SILT
01/30/2026	Field proctor #6	98.0	17.2	Standard	Multi-colored sandy SILT