

Date : 03/02/2026
Project No : 2026C103
Client Company : Artisan
Arrival Time : 03/02/2026 08:00
Onsite Hours : 08:30

ASEC Report ID : 90936
Name of the Project : NW PH 2, UNIT 4
Project Location : Dallas
Weather : cloudy
Departure Time : 03/02/2026 16:30
ASEC Technician Name : Clyde Smith

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

On the above date our representative was on site to observe the pipe contractor backfilling 8" ductile iron sanitary sewer line between manholes #4 and 2 which were installed on 2/28/26. The backfill was observed and tested at -4' and -2' using a Troxler Nuclear gauge model 3430, serial no. 91643. The contractor also begin excavation between manhole structure 10-1 and B-1 to install 8" ductile iron sanitary sewer line.

The grading contractor continued fill placement at building Lots #63 and 64 to subgrade which will be tested for compaction and proof-rolled.

The drilling contractor also continued drilling at Lots #47 and 48.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.