

Date : 03/19/2026
Project No : 2026C103
Client Company : Artisan
Arrival Time : 03/19/2026 08:00
Onsite Hours : 06:00

ASEC Report ID : 91421
Name of the Project : NW PH 2, UNIT 4
Project Location : Dallas
Weather : sunny
Departure Time : 03/19/2026 14:00
ASEC Technician Name : Clyde Smith

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

On the above date our representative was on site to observe the grading contractor continue tracking and stabling slopes at the Phase 2 extension using dozers.

The pipe contractor continued excavating and installing 30" RCP storm line between manholes #B4 and B5. The pipe was bedded on residual soils and backfilled in compacted lifts. The contractor also started excavation between B5 and B6 installing 30" RCP storm line. The writer performed density tests using a Troxler Nuclear gauge model 3430, serial no. 91643. Compaction results were in compliance with job specifications.

The drilling contractor (Advance) continued drilling at Lots #43 and 44 using two rigs.

The paving contractor also was on site and continued subbase preparation at Nature Walk Boulevard undercutting and repairing subgrades damaged by the curb installation and replacing subgrade soils that displayed movement under traffic using GAB.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Drilling preparing for blast



Installation and backfill at 30 " rcp storm line
between B4 and B6

Date : 03/19/2026
Project No : 2026C103
Client Company : Artisan
Arrival Time : 03/19/2026 08:00
Onsite Hours : 06:00

ASEC Report ID : 91421
Name of the Project : NW PH 2, UNIT 4
Project Location : Dallas
Weather : sunny
Departure Time : 03/19/2026 14:00
ASEC Technician Name : Clyde Smith



Subbase undercut and repair at Nature Walk pway.

Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.