

Date : 03/20/2026  
Project No : 2026C103  
Client Company : Artisan  
Arrival Time : 03/20/2026 08:00  
Onsite Hours : 08:00

ASEC Report ID : 91445  
Name of the Project : NW PH 2, UNIT 4  
Project Location : Dallas  
Weather : sunny  
Departure Time : 03/20/2026 16:00  
ASEC Technician Name : Clyde Smith

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

On the above date our representative was on site to observe the grading contractor backfilling poured curb at Nature Walk Boulevard between sanitary sewer manholes #6 and 9.

The pipe contractor continued excavating and installing 30" RCP storm line between manholes #B5 and B6. The backfill was observed being placed in compacted lifts and was probed using a rounded end steel rod. The compacted efforts were suitable for project compaction requirements.

The blasting contractor (Advance) made a blast shot today at Lots #43 and 44. A drill log is attached.

The paving contractor continued subgrade repair at Nature Walk Boulevard between manholes #6 and 9 by undercutting and replacing with GAB stone. The undercut varied between -6" and -24".

The water line contractor continued installing 8" ductile waterline at Nature Walk Boulevard between sanitary sewer manholes #9 and 10.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Sub grade repair at Nature Walk



Sub grade repair at Nature Walk

Date : 03/20/2026  
Project No : 2026C103  
Client Company : Artisan  
Arrival Time : 03/20/2026 08:00  
Onsite Hours : 08:00

ASEC Report ID : 91445  
Name of the Project : NW PH 2, UNIT 4  
Project Location : Dallas  
Weather : sunny  
Departure Time : 03/20/2026 16:00  
ASEC Technician Name : Clyde Smith



Water line installation and backfill at Nature Walk



Installation of 30" rcp storm and backfill between B5 and B6.

Date : 03/20/2026  
Project No : 2026C103  
Client Company : Artisan  
Arrival Time : 03/20/2026 08:00  
Onsite Hours : 08:00

ASEC Report ID : 91445  
Name of the Project : NW PH 2, UNIT 4  
Project Location : Dallas  
Weather : sunny  
Departure Time : 03/20/2026 16:00  
ASEC Technician Name : Clyde Smith



*Kenneth Mosman*

**Kenneth Mosman**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.