

Date : 03/26/2026  
Project No : 2026C103  
Client Company : Artisan  
Arrival Time : 03/26/2026 10:30  
Onsite Hours : 07:30

ASEC Report ID : 91721  
Name of the Project : NW PH 2, UNIT 4  
Project Location : Dallas  
Weather : sunny  
Departure Time : 03/26/2026 18:00  
ASEC Technician Name : Clyde Smith

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

On the above date our representative was on site to observe the grading contractor continue placing rockfill for unit 4 phase 3 in the deep slope embankment which was spread and tracked using a dozer and compacted with an off-road dump truck. The placement was suitably placed as per rockfill requirements. The contractor is moving rock fill to allow for additional drilling to blast.

The drilling contractor continued drilling at building Lot #37.

The paving contractor continued subbase and subgrade preparation at Nature Walk Boulevard placing contract base stone and clipping saturated subgrade soils and replacing with additional base stone. Base stone was also placed at low subgrade elevations saving time to add additional fill soils at subgrade.

The pipe contractor also began installation of 30" CMP at unit 4 phase 3.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Sub grade prep. dumping base stone



sub grape prep. clipping of saturated soils

Date : 03/26/2026  
Project No : 2026C103  
Client Company : Artisan  
Arrival Time : 03/26/2026 10:30  
Onsite Hours : 07:30

ASEC Report ID : 91721  
Name of the Project : NW PH 2, UNIT 4  
Project Location : Dallas  
Weather : sunny  
Departure Time : 03/26/2026 18:00  
ASEC Technician Name : Clyde Smith



Compacting in place contract base stone



Drilled at lot # 37



Moving blast rock from blast lots

*Kenneth Mosman*

**Kenneth Mosman**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.