

Date : 04/20/2026
Project No : 2026C103
Client Company : Artisan
Arrival Time : 04/20/2026 12:00
Onsite Hours : 05:30

ASEC Report ID : 93187
Name of the Project : NW PH 2, UNIT 4
Project Location : Dallas
Weather : Sunny
Departure Time : 04/20/2026 17:30
ASEC Technician Name : Clyde Smith

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

On the above date our representative was on site to observe the paving contractor continue subgrade preparation at Nature Walk Parkway between sanitary sewer manholes #10 and 11. Subgrade soil observations are scheduled for a proof-roll on 4/21/26.

The writer also observed the pipe contractor continue installing 8" ductile iron sanitary sewer line between manholes #B13 and B14. The contractor had installed between B12 and B13 including laterals. The contractor had placed approximately two feet of fill over the pipe.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



8" ductile iron sanitary sewer line and laterals
between B13 and B14



Date : 04/20/2026
Project No : 2026C103
Client Company : Artisan
Arrival Time : 04/20/2026 12:00
Onsite Hours : 05:30

ASEC Report ID : 93187
Name of the Project : NW PH 2, UNIT 4
Project Location : Dallas
Weather : Sunny
Departure Time : 04/20/2026 17:30
ASEC Technician Name : Clyde Smith



Subgrade prep. at Nature Walk Pkwy. between
manhole # 10 and 11

Date : 04/20/2026
Project No : 2026C103
Client Company : Artisan
Arrival Time : 04/20/2026 12:00
Onsite Hours : 05:30

ASEC Report ID : 93187
Name of the Project : NW PH 2, UNIT 4
Project Location : Dallas
Weather : Sunny
Departure Time : 04/20/2026 17:30
ASEC Technician Name : Clyde Smith



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.