

Date : 04/24/2026
Project No : 2026C103
Client Company : Artisan
Arrival Time : 04/24/2026 11:00
Onsite Hours : 03:00

ASEC Report ID : 93527
Name of the Project : NW PH 2, UNIT 4
Project Location : Dallas
Weather : Sunny
Departure Time : 04/24/2026 14:00
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site to observe the contractor and for the observation/testing of the placement of fill/backfill. The pipe crew is continuing the backfill of B-15 to B-16. This area appears to have a large quantity of hard rock present. The contractor is placing soil lifts of approximately 1 to 2 feet in size and compacting using a vibrating sheep-foot roller. It was recommended to reduce the lift size to less than 12 inches to aid with the compaction process. Density testing was performed, and test results were provided to the contractor.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 04/24/2026
Project No : 2026C103
Client Company : Artisan
Arrival Time : 04/24/2026 11:00
Onsite Hours : 03:00

ASEC Report ID : 93527
Name of the Project : NW PH 2, UNIT 4
Project Location : Dallas
Weather : Sunny
Departure Time : 04/24/2026 14:00
ASEC Technician Name : Sean Willett



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.