

Date : 03/28/2026
Project No : 2026C125
Client Company : Lewis Contracting
Arrival Time : 03/28/2026 07:00
Onsite Hours : 01:00

ASEC Report ID : 91753
Name of the Project : Pittman Park - Garibaldi St. Stormwater
Project Location : Atlanta
Weather : Sunny
Departure Time : 03/28/2026 08:00
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site to observe the contractor (Lewis Contracting) and for the observation/testing of the placement of fill/backfill.

A site inspection was performed. A grab sample of the backfill material stockpiled on site was taken back to the lab to perform a moisture-density relationship (proctor). This sample contains soils mixed with GAB for the purposes of drying out the soil to a near optimum moisture content. It appears the contractor has placed approximately 2 feet of soil over the sewer line. ASEC will be back on the next available workday to perform density testing with the new proctor information.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



stockpile



GAB

Date : 03/28/2026
Project No : 2026C125
Client Company : Lewis Contracting
Arrival Time : 03/28/2026 07:00
Onsite Hours : 01:00

ASEC Report ID : 91753
Name of the Project : Pittman Park - Garibaldi St. Stormwater
Project Location : Atlanta
Weather : Sunny
Departure Time : 03/28/2026 08:00
ASEC Technician Name : Sean Willett



sewer line



sewer line



stockpile

Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.