

Date : 03/30/2026  
Project No : 2026C125  
Client Company : Lewis Contracting  
Arrival Time : 03/30/2026 15:00  
Onsite Hours : 01:00

ASEC Report ID : 92075  
Name of the Project : Pittman Park - Garibaldi St. Stormwater  
Project Location : Atlanta  
Weather : Sunny  
Departure Time : 03/30/2026 16:00  
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site to observe the contractor (Lewis Contracting) and for the observation/testing of the placement of fill/backfill.

The contractor continued placing fill over the sewer line on site. Soils used for this area have been mixed with GAB to bring the moisture content down to within optimum moisture. A lab proctor was performed on a grab sample from this material. Density testing was performed and test results were provided to the contractor. It appears the contractor is spreading approximately 1-foot lifts over the pipeline and compacting with a combination of a trench roller, jumping jack, and a vibrating sheep-foot roller. ASEC met with the site inspector Mr. Harris (Ascension Engineers and Consultants) to discuss the density tests results.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 03/30/2026  
Project No : 2026C125  
Client Company : Lewis Contracting  
Arrival Time : 03/30/2026 15:00  
Onsite Hours : 01:00

ASEC Report ID : 92075  
Name of the Project : Pittman Park - Garibaldi St. Stormwater  
Project Location : Atlanta  
Weather : Sunny  
Departure Time : 03/30/2026 16:00  
ASEC Technician Name : Sean Willett



*Kenneth Mosman*

**Kenneth Mosman**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.