

Date : 03/31/2026  
Project No : 2026C125  
Client Company : Lewis Contracting  
Arrival Time : 03/31/2026 15:00  
Onsite Hours : 01:00

ASEC Report ID : 92127  
Name of the Project : Pittman Park - Garibaldi St. Stormwater  
Project Location : Atlanta  
Weather : Sunny  
Departure Time : 03/31/2026 16:00  
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site to observe the contractor (Lewis Contracting) and for the observation/testing of the placement of fill/backfill.

The contractors continued placing soil lifts of approximately 1 foot in size over the sanitary sewer line. It appears the contractors have placed approximately 2 to 3 feet since the last round of testing and compacted the lifts using a combination of a trench roller, jumping jack, and a vibrating sheep-foot roller. In areas with higher moisture contents, it was recommended to static roll the lifts to not increase the moisture levels (with vibration). Density testing was performed and test results were provided to the contractor. Test results were also provided to the site inspect Mr. Harris (Ascension Engineers and Consultants).

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 03/31/2026  
Project No : 2026C125  
Client Company : Lewis Contracting  
Arrival Time : 03/31/2026 15:00  
Onsite Hours : 01:00

ASEC Report ID : 92127  
Name of the Project : Pittman Park - Garibaldi St. Stormwater  
Project Location : Atlanta  
Weather : Sunny  
Departure Time : 03/31/2026 16:00  
ASEC Technician Name : Sean Willett



*Kenneth Mosman*

**Kenneth Mosman**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.