

Date : 04/01/2026
Project No : 2026C125
Client Company : Lewis Contracting
Arrival Time : 04/01/2026 15:00
Onsite Hours : 01:00

ASEC Report ID : 92317
Name of the Project : Pittman Park - Garibaldi St. Stormwater
Project Location : Atlanta
Weather : Sunny
Departure Time : 04/01/2026 16:00
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site to observe contractor (Lewis Contracting) and for the observation/testing of the placement of fill/backfill. The contractor continued placing soil lifts approximately 1 foot thick across the sewer line and compacted the lift using a vibrating sheep-foot roller. Density testing was performed, and the test results were provided to the contractor. The contractor is going to begin hauling more fill onto the site over the next few days and will call us back for final grade testing over the pipeline once they have completed the backfill installation.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 04/01/2026
Project No : 2026C125
Client Company : Lewis Contracting
Arrival Time : 04/01/2026 15:00
Onsite Hours : 01:00

ASEC Report ID : 92317
Name of the Project : Pittman Park - Garibaldi St. Stormwater
Project Location : Atlanta
Weather : Sunny
Departure Time : 04/01/2026 16:00
ASEC Technician Name : Sean Willett



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.