

Date : 04/17/2026
Project No : 2026C125
Client Company : Lewis Contracting
Arrival Time : 04/17/2026 14:00
Onsite Hours : 01:00

ASEC Report ID : 93106
Name of the Project : Pittman Park - Garibaldi St. Stormwater
Project Location : Atlanta
Weather : Sunny
Departure Time : 04/17/2026 15:00
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site to observe the contractor (Lewis Contracting) and for the observation/testing of the placement of fill/backfill. The contractors have begun installing storm line. A grab sample was taken from the stockpiled soil and returned to the lab to run a proctor. Probe-rodging was performed around the pipeline, as the contractor has not yet backfilled far enough over the pipeline to begin density testing.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 04/17/2026
Project No : 2026C125
Client Company : Lewis Contracting
Arrival Time : 04/17/2026 14:00
Onsite Hours : 01:00

ASEC Report ID : 93106
Name of the Project : Pittman Park - Garibaldi St. Stormwater
Project Location : Atlanta
Weather : Sunny
Departure Time : 04/17/2026 15:00
ASEC Technician Name : Sean Willett



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.