

Date : 04/20/2026  
Project No : 2026C125  
Client Company : Lewis Contracting  
Arrival Time : 04/20/2026 13:00  
Onsite Hours : 04:00

ASEC Report ID : 93285  
Name of the Project : Pittman Park - Garibaldi St. Stormwater  
Project Location : Atlanta  
Weather : Sunny  
Departure Time : 04/20/2026 17:00  
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site to observe the contractor (Lewis Contracting) and for the observation/testing of the placement of fill/backfill. The contractors began backfilling of the storm line. The contractors placed lifts approximately 12 inches in thickness and compacted using a vibrating sheep-foot roller. Density testing was performed and test results were provided to the contractor. DCP testing was requested for the wall in the pond area. This will be performed on another day this week.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 04/20/2026  
Project No : 2026C125  
Client Company : Lewis Contracting  
Arrival Time : 04/20/2026 13:00  
Onsite Hours : 04:00

ASEC Report ID : 93285  
Name of the Project : Pittman Park - Garibaldi St. Stormwater  
Project Location : Atlanta  
Weather : Sunny  
Departure Time : 04/20/2026 17:00  
ASEC Technician Name : Sean Willett

---



**Kenneth Mosman**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.