

Date : 04/23/2026
Project No : 2026C133
Client Company : Artisan
Arrival Time : 04/23/2026 08:00
Onsite Hours : 05:00

ASEC Report ID : 93371
Name of the Project : Salacoa (AKA Boone Ford Rd) Robert's
Dam
Project Location : Calhoun
Weather : Sunny
Departure Time : 04/23/2026 13:00
ASEC Technician Name : Clyde Smith

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

On the above date our representative was on site to observe the grading contractor continue to plow and mix in place wet soils with drier soil materials after making efforts to locate drier soils from stockpiles. A few loads were obtained mixed in place pushing toward the west end of the toe of slope embankment. The onsite soils will require drying for placement to achieve the specified compaction requirements. The contractor plowed and bladed stockpiles for drying as recommended.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Dumping drier soils



Fill placing

Date : 04/23/2026
Project No : 2026C133
Client Company : Artisan
Arrival Time : 04/23/2026 08:00
Onsite Hours : 05:00

ASEC Report ID : 93371
Name of the Project : Salacoa (AKA Boone Ford Rd) Robert's
Dam
Project Location : Calhoun
Weather : Sunny
Departure Time : 04/23/2026 13:00
ASEC Technician Name : Clyde Smith



Flipping soils in stockpile for drying



Mixing and plowing dry soils into wet in place soils



Plowing and blading in place fill soils



Surface conditions at west end toe of slope

Date : 04/23/2026
Project No : 2026C133
Client Company : Artisan
Arrival Time : 04/23/2026 08:00
Onsite Hours : 05:00

ASEC Report ID : 93371
Name of the Project : Salacoa (AKA Boone Ford Rd) Robert's
Dam
Project Location : Calhoun
Weather : Sunny
Departure Time : 04/23/2026 13:00
ASEC Technician Name : Clyde Smith



Dumping dry soils for mixing in place

Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.