

Date : 11/25/2024
Project No : 2024C202
Client Company : CCG
Arrival Time : 11/25/2024 07:45
Onsite Hours : 07:30


ASEC Report ID : 73569
Name of the Project : Old Griffin Rd - Hawthorne Reserve
Project Location : Dallas
Weather : Partly cloudy
Departure Time : 11/25/2024 15:15
ASEC Technician Name : Solomon Cherie

Our AS Engineering & Consulting (ASEC) representative arrived on site to observe field activities. The following tasks were performed:

Observed the placement of fill/grading for Lot #112 and adjacent roadways today. Compaction tests were performed using a nuclear density gauge. Overall, the results of density testing confirmed that fill compaction met the project and ASTM requirements. Results are attached in separate reports.

A section on the backside of Lot #112 displayed deflection and pumping under dump truck traffic after compaction testing. The contractor was made aware of this but chose to continue placing fill.

Please contact us if you have any questions regarding this report or of the density test results.



Picture showing Lot# 112. and access road about 5.00' to subgrade

Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.