

Date : 06/24/2025
Project No : 2023C159
Client Company : CW Matthews
Arrival Time : 06/23/2025 21:00
Onsite Hours :

ASEC Report ID : 82514
Name of the Project : Airfield Repairs 2021-23
Project Location : HJAIA, Atlanta, GA
Weather :
Departure Time : 06/24/2025
ASEC Technician Name : Solomon Cherie

Location(S):

Testing: 1 Set of concrete specimens (4 Cylinders per set) were cast during the cast-in-place concrete pour at the above referenced location, in accordance with ASTM C31. The cylinders will remain on site for the initial 24-48 hrs curing.

Compliance: ☒ Field placement of concrete appeared to be in general accordance with the project specifications (i.e., slump, temperature, etc) (refer to remarks below)
☐ Deviations and/or noncompliances were noted during the field placement (refer to remarks below)

Cylinders Pick Up: 1 Sets of concrete cylinders/ 4 cylinders per set were picked up & transported to AS Engineering and Consulting LLC (ASEC) for curing and testing in accordance with ASTM C39, C670/1231

Field Curing: Cylinders were stored for the initial 24 hours
☒ Near the poured structure
☐ In an insulated curing box
☐ Other

Remarks: Four (4) beams were cast.

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.