

Date : 05/12/2026
Project No : 2026C101
Client Company : Artisan
Arrival Time :
Onsite Hours : N/A

ASEC Report ID : 94192
Name of the Project : Seven Hills PHASE 13, UNIT 4 Lots
Project Location : Dallas
Weather : N/A
Departure Time :
ASEC Technician Name : Balu Mylabathula

Location(S):

Testing: 1 Set of concrete specimens (5 per set) were cast during the cast-in-place concrete pour at the above referenced location, in accordance with ASTM C31. The specimen will remain on site for the initial 24-48 hrs curing.

Compliance: Field placement of concrete appeared to be in general accordance with the project specifications (i.e., slump, temperature, etc) (refer to remarks below)
 Deviations and/or noncompliances were noted during the field placement (refer to remarks below)

Specimen Pick Up: 1 Sets of concrete specimens/ 5 specimen per set were picked up & transported to AS Engineering and Consulting LLC (ASEC) for curing and testing in accordance with ASTM C39, C670/1231

Field Curing: Specimen were stored for the initial 24 hours
 Near the poured structure
 In an insulated curing box
 Other

Remarks:

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.

Date : 05/12/2026
 Project No : 2026C101
 Client Company : Artisan
 Arrival Time :
 Onsite Hours : N/A

ASEC Report ID : 94192
 Name of the Project : Seven Hills PHASE 13, UNIT 4 Lots
 Project Location : Dallas
 Weather : N/A
 Departure Time :
 ASEC Technician Name : Balu Mylabathula


PLACEMENT INFORMATION - Cylinder

Set Number: N/A	Laboratory Number: 2026-070
Date Sampled: 03/25/2026	Time Sampled: N/A
Sampled By: Balu Mylabathula	Concrete Supplier: N/A
Contractor: N/A	Mix ID: N/A
Truck Number: N/A	Quantity of Load: N/A
Time Batched: N/A	Specified Strength: N/A
Location of Placement: N/A	Concrete Temp (°f): N/A
Number of Samples Cast: 5	Air Content (%): N/A
Ambient Temp (°f): N/A	Unit Weight (pcf): N/A
Slump (in.): N/A	Water Added (gal.): N/A

Specimen Number	Scheduled Test Date	Date Tested	Age (Days)	Dia (in.)	Area (sq in.)	Max Load (lbf)	Strength (psi)	% Design Strength	Fracture Type
1	04/01/2026	04/01/2026	7	3.97	12.38	27878	2250	N/A	Type 1
2	04/22/2026	04/22/2026	28	3.97	12.38	38067	3070	N/A	Type 3
3	04/22/2026	04/22/2026	28	3.97	12.38	37762	3050	N/A	Type 2
4	04/22/2026	04/22/2026	28	3.97	12.38	39299	3170	N/A	Type 2
5	05/20/2026	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A

UNLESS OTHERWISE SPECIFIED, TESTS WERE PERFORMED IN ACCORDANCE WITH ASTM METHODS C31, C39, C138, C143, C173, C1064.

(1) Cone (2) Cone-split (3) Vertical (4) Shear (5) Edge Fracture (6) Pointed



Catherine Lanier
 Lab Manager



Kenneth Mosman