

Date : 12/06/2024
 Project No : 2024C202
 Client Company : CCG
 Arrival Time : 12/06/2024 07:15
 Onsite Hours :

ASEC Report ID : 73998
 Name of the Project : Old Griffin Rd - Hawthorne Reserve
 Project Location : Dallas
 Weather : Sunny
 Departure Time :
 ASEC Technician Name : Solomon Cherie

| Test Date | Test Number | Moisture Content (%) | Dry Density (pcf) | Proctor Number | Max. Dry Density (pcf) | Optimum Moisture (%) | Compaction (%) | Specified Compaction (%) | ASTM Test Method | Pass/Fail |
|--|-------------|----------------------|-------------------|----------------|------------------------|----------------------|----------------|--------------------------|------------------|-----------|
| 12/06/2024 | 1 | 27.2 | 88.7 | S-02 | 97.2 | 24.9 | 91.3 | 95 | D6938 | Fail |
| Location : Lot #114, Elv/Depth :2 feet below finished grade Comment : Requires scarfiying and recompaction prior to retesting. Tested By : Solomon Cherie Gauge Serial No. : 30942 | | | | | | | | | | |
| 12/06/2024 | 2 | 24.4 | 92.6 | S-02 | 97.2 | 24.9 | 95.3 | 95 | D6938 | Pass |
| Location : Lot #115, Elv/Depth :3 feet below finished grade Comment : Tested By : Solomon Cherie Gauge Serial No. : 30942 | | | | | | | | | | |
| 12/06/2024 | 3 | 27 | 92.4 | S-02 | 97.2 | 24.9 | 95.1 | 95 | D6938 | Pass |
| Location : Lot #114, Elv/Depth :2 feet below finished grade Comment : Retest of Test #1 (this day) Tested By : Solomon Cherie Gauge Serial No. : 30942 | | | | | | | | | | |

Remark: Test performed in general accordance with signatured referenced ASTM Method.



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.

Date : 12/06/2024
Project No : 2024C202
Client Company : CCG
Arrival Time : 12/06/2024 07:15
Onsite Hours :

ASEC Report ID : 73998
Name of the Project : Old Griffin Rd - Hawthorne Reserve
Project Location : Dallas
Weather : Sunny
Departure Time :
ASEC Technician Name : Solomon Cherie

PROCTOR DATA SUMMARY

| TEST DATE | PROCTOR ID | MAX DRY DENSITY (pcf) | OPTIMUM MOISTURE (%) | PROCTOR TYPE | SOIL DESCRIPTION |
|------------|------------|-----------------------|----------------------|--------------|------------------|
| 10/16/2024 | S-01 | 101.9 | 20.5 | Standard | Tan Clayey SILT |
| 10/31/2024 | S-02 | 97.2 | 24.9 | Standard | Red Sandy CLAY |