

Date : 11/25/2024
 Project No : 2024C202
 Client Company : CCG
 Arrival Time : 11/25/2024 07:45
 Onsite Hours :

ASEC Report ID : 73559
 Name of the Project : Old Griffin Rd - Hawthorne Reserve
 Project Location : Dallas
 Weather : Sunny
 Departure Time :
 ASEC Technician Name : Solomon Cherie

Test Date	Test Number	Moisture Content (%)	Dry Density (pcf)	Proctor Number	Max. Dry Density (pcf)	Optimum Moisture (%)	Compaction (%)	Specified Compaction (%)	ASTM Test Method	Pass/Fail
11/25/2024	1	25.9	92.4	S-02	97.2	24.9	95.1	95	D6938	Pass
Location : Lot #112, Elv/Depth :8 feet below finished grade Comment : Observed pumping of subgrade soils in the center of the pad under vehicular traffic. Notified contractor Tested By : Solomon Cherie Gauge Serial No. : 30942										
11/25/2024	2	25.7	93.2	S-02	97.2	24.9	95.9	95	D6938	Pass
Location : Lot #112, Elv/Depth :7 feet below finished grade Comment : Observed pumping of subgrade soils in the center of the pad under vehicular traffic. Notified contractor Tested By : Solomon Cherie Gauge Serial No. : 30942										
11/25/2024	3	24.7	93.6	S-02	97.2	24.9	96.3	95	D6938	Pass
Location : Lot #112, Elv/Depth :5 feet below finished grade Comment : Tested By : Solomon Cherie Gauge Serial No. : 30942										

Remark: Test performed in general accordance with signaturred referenced ASTM Method.



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.

Date : 11/25/2024
Project No : 2024C202
Client Company : CCG
Arrival Time : 11/25/2024 07:45
Onsite Hours :

ASEC Report ID : 73559
Name of the Project : Old Griffin Rd - Hawthorne Reserve
Project Location : Dallas
Weather : Sunny
Departure Time :
ASEC Technician Name : Solomon Cherie

PROCTOR DATA SUMMARY

TEST DATE	PROCTOR ID	MAX DRY DENSITY (pcf)	OPTIMUM MOISTURE (%)	PROCTOR TYPE	SOIL DESCRIPTION
10/16/2024	S-01	101.9	20.5	Standard	Tan Clayey SILT
10/31/2024	S-02	97.2	24.9	Standard	Red Sandy CLAY