

Date : 05/20/2025  
 Project No : 2024C213  
 Client Company : WDG  
 Arrival Time : 05/20/2025 08:15  
 Onsite Hours :

ASEC Report ID : 81791  
 Name of the Project : Covington Town Center PH II  
 Project Location : Covington, GA  
 Weather :  
 Departure Time :  
 ASEC Technician Name : Solomon Cherie

Test Date	Test Number	Moisture Content (%)	Dry Density (pcf)	Proctor Number	Max. Dry Density (pcf)	Optimum Moisture (%)	Compaction (%)	Specified Compaction (%)	ASTM Test Method	Pass/Fail
05/20/2025	01	17.0	101.5	ASECP001	106.0	18.2			Check	
Location : Stockpile, Elv/Depth :										
Comment :										
Tested By : Solomon Cherie										
05/20/2025	1	22.8	94.6	28586	98.7	20.6	95.8	95	D6938	Pass
Location : Retaining wall, Elv/Depth :2 feet below finished grade										
Comment :										
Tested By : Solomon Cherie Gauge Serial No. : 30942										
05/20/2025	2	15.9	98.8	2025-017 SP	99.0	18.3	99.8	95	D6938	Pass
Location : Retaining wall, Elv/Depth :2.5 feet below finished grade										
Comment :										
Tested By : Solomon Cherie Gauge Serial No. : 30942										
05/20/2025	3	18.5	99.6	2025-017 SP	99.0	18.3	100.6	95	D6938	Pass
Location : Retaining wall, Elv/Depth :4 feet below finished grade										
Comment :										
Tested By : Solomon Cherie Gauge Serial No. : 30942										

**Remark:** Test performed in general accordance with signaturred referenced ASTM Method.



**Kenneth Mosman**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.

Date : 05/20/2025  
 Project No : 2024C213  
 Client Company : WDG  
 Arrival Time : 05/20/2025 08:15  
 Onsite Hours :

ASEC Report ID : 81791  
 Name of the Project : Covington Town Center PH II  
 Project Location : Covington, GA  
 Weather :  
 Departure Time :  
 ASEC Technician Name : Solomon Cherie

**PROCTOR DATA SUMMARY**

TEST DATE	PROCTOR ID	MAX DRY DENSITY (pcf)	OPTIMUM MOISTURE (%)	PROCTOR TYPE	SOIL DESCRIPTION
03/06/2025	ASECP001	106.0	18.2	Standard	Red Clayey SAND with silt
04/17/2025	2025-017 SP	99.0	18.3	Standard	Brown Silty SAND
04/15/2025	28586	98.7	20.6	Standard	Gray Brown Sandy Silt