

Date : 10/16/2024
 Project No : 2024C237
 Client Company : SR Homes
 Arrival Time : 10/16/2024 8:15
 Onsite Hours : 02:15

ASEC Report ID : 72112
 Name of the Project : Stonewood PH 4, Stone Road
 Project Location : Watkinsville
 Weather : sunny
 Departure Time : 10/16/2024 10:30
 ASEC Technician Name : Aminullah Azimi

Test Date	Test Number	Moisture Content (%)	Dry Density (pcf)	Proctor Number	Max. Dry Density (pcf)	Optimum Moisture (%)	Compaction (%)	Specified Compaction (%)	ASTM Test Method	Pass/Fail
10/16/2024	1	19.1	101.7	S-02	104.0	19.1	97.8	95	D6938	Pass
Location : Roadway (location shown in picture), Elv/Depth :1 foot below finished grade										
Comment :										
Tested By : Aminullah Azimi Gauge Serial No. : 857549										
10/16/2024	2	22.1	100.9	S-02	104.0	19.1	97.0		D6938	Pass
Location : Roadway circle (location shown in pictures), Elv/Depth :1.5 feet below finished grade										
Comment :										
Tested By : Aminullah Azimi Gauge Serial No. : 85759										
10/16/2024	3	22.5	102.1	S-02	104.0	19.1	98.2	95	D6938	Pass
Location : roadway circle (location shown in pictures), Elv/Depth :2 feet below finished grade										
Comment :										
Tested By : Aminullah Azimi Gauge Serial No. : 85759										

Remark: Test performed in general accordance with signed referenced ASTM Method.



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.

Date : 10/16/2024
Project No : 2024C237
Client Company : SR Homes
Arrival Time : 10/16/2024 8:15
Onsite Hours : 02:15

ASEC Report ID : 72112
Name of the Project : Stonewood PH 4, Stone Road
Project Location : Watkinsville
Weather : sunny
Departure Time : 10/16/2024 10:30
ASEC Technician Name : Aminullah Azimi

PROCTOR DATA SUMMARY

TEST DATE	PROCTOR ID	MAX DRY DENSITY (pcf)	OPTIMUM MOISTURE (%)	PROCTOR TYPE	SOIL DESCRIPTION
10/07/2024	S-01	101.2	18.6	Standard	Light Brown Sandy SILT
10/07/2024	S-02	104.0	19.1	Standard	Reddish Brown Silty CLAY