

Date : 10/17/2024  
 Project No : 2024C237  
 Client Company : SR Homes  
 Arrival Time : 10/17/2024 8:30  
 Onsite Hours : 03:30

ASEC Report ID : 72131  
 Name of the Project : Stonewood PH 4, Stone Road  
 Project Location : Watkinsville  
 Weather : sunny  
 Departure Time : 10/17/2024 12:00  
 ASEC Technician Name : Aminullah Azimi

Test Date	Test Number	Moisture Content (%)	Dry Density (pcf)	Proctor Number	Max. Dry Density (pcf)	Optimum Moisture (%)	Compaction (%)	Specified Compaction (%)	ASTM Test Method	Pass/Fail
10/17/2024	1	19.2	103.2	S-02	104.0	19.1	99.2	95	D6938	Pass
Location : roadway circle (location is shown in picture) , Elv/Depth :0.5 feet below finished grade										
Comment :										
Tested By : Aminullah Azimi Gauge Serial No. : 85759										
10/17/2024	2	19.7	103.9	S-02	104.0	19.1	99.9	95	D6938	Pass
Location : roadway circle (location shown in pictures), Elv/Depth :1 foot below finished grade										
Comment :										
Tested By : Aminullah Azimi Gauge Serial No. : 85759										
10/17/2024	3	20.3	102.8	S-02	104.0	19.1	98.8	95	D6938	Pass
Location : roadway circle (location shown in the picture) , Elv/Depth :1 foot below finished grade										
Comment :										
Tested By : Aminullah Azimi Gauge Serial No. : 85759										

**Remark:** Test performed in general accordance with signed referenced ASTM Method.



**Kenneth Mosman**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.

Date : 10/17/2024  
Project No : 2024C237  
Client Company : SR Homes  
Arrival Time : 10/17/2024 8:30  
Onsite Hours : 03:30

ASEC Report ID : 72131  
Name of the Project : Stonewood PH 4, Stone Road  
Project Location : Watkinsville  
Weather : sunny  
Departure Time : 10/17/2024 12:00  
ASEC Technician Name : Aminullah Azimi

**PROCTOR DATA SUMMARY**

TEST DATE	PROCTOR ID	MAX DRY DENSITY (pcf)	OPTIMUM MOISTURE (%)	PROCTOR TYPE	SOIL DESCRIPTION
10/07/2024	S-01	101.2	18.6	Standard	Light Brown Sandy SILT
10/07/2024	S-02	104.0	19.1	Standard	Reddish Brown Silty CLAY