

Date : 02/26/2025
Project No : 2024C315
Client Company : J. Chapman Const.
Arrival Time : 02/26/2025 08:30
Onsite Hours : 08:00

ASEC Report ID : 78106
Name of the Project : Cottages at Villa Rica - Rock Blasting
Project Location : Villa Rica
Weather : Sunny
Departure Time : 02/26/2025 16:30
ASEC Technician Name : Micah Aycock

Site Visit Report - Cottages at Villa Rica

The AS Engineering and Consulting (ASEC) representative visited the Cottages at Villa Rica site to monitor drilling and rock removal operations. The contractor performing the work was Precision Blasting. The following observations were made on-site:

Blasting Data:

Blasting took place today in the northwest corner, just south of Lot #41. Previously drilled holes required another round of cleaning due to groundwater infiltration. However, most of the holes drilled on 2/26 remained preserved with PVC pipe.

The total blasted area, including the trench and lateral, measured 756 square feet, with a calculated trench rock volume of 533.4 cubic yards. This work is part of Precision Blasting's ongoing efforts to break up the small trench rock section in the northwest corner of the Cottages at Villa Rica. The operations proceeded as planned, and all drilling met the required production standards.

No production drilling was performed on this day.

We appreciate the opportunity to assist with this project. If you have any questions regarding this report, please do not hesitate to contact us. We would be happy to discuss any details further.



Date : 02/26/2025
Project No : 2024C315
Client Company : J. Chapman Const.
Arrival Time : 02/26/2025 08:30
Onsite Hours : 08:00

ASEC Report ID : 78106
Name of the Project : Cottages at Villa Rica - Rock Blasting
Project Location : Villa Rica
Weather : Sunny
Departure Time : 02/26/2025 16:30
ASEC Technician Name : Micah Aycock



Ramchandra R. Mogulla
GA P.E. 036021
Senior Engineer

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.