

Date : 03/13/2025  
Project No : 2024C315  
Client Company : J. Chapman Const.  
Arrival Time : 03/13/2025 11:00  
Onsite Hours : 07:00

ASEC Report ID : 78932  
Name of the Project : Cottages at Villa Rica - Rock Blasting  
Project Location : Villa Rica  
Weather : Sunny  
Departure Time : 03/13/2025 18:00  
ASEC Technician Name : Micah Aycock

---

An AS Engineering and Consulting (ASEC) representative visited the Cottages at Villa Rica site to monitor drilling and rock removal operations. The contractor performing the work was Precision Blasting. The following observations were made on-site:

**Blasting Data:**

Blasting operations took place today in the northeast corner of the development between Lot #55 and Lot #56 using a mass rock pattern. The total blasted area was 540 square feet, with a calculated rock volume of 116.2 cubic yards. The average hole depth was 5.81 feet.

**Drilling Data:**

Drilling operations continued in the northeast section of the development. The drilling pattern was trench with a total of 4 laterals drilled, Lots #138, #139, #140 and #187. These efforts are part of Precision Blasting's ongoing work to break up the small trench rock section in the northeast corner of the Cottages at Villa Rica. We appreciate the opportunity to assist with this project. Should you have any questions regarding this report, please do not hesitate to contact us. We would be happy to discuss any details further.



**Kenneth Mosman**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.